2017 CAPITAL BUDGET STATUS LOG																
Project Description	Account	Budget Total	Staff Contact	Approved Budget Adjustment	Estimated Start Date	Estimated End Da		Status Update - Q2	Status Update - Q3	Status Update - Q4	Change Orders	Amount of Change Orders	Forecasted Spent to	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budge Varian (Based Forecas
	01-112-360-71505	\$ 3.500	Peggy	Aujustinent	Jan 10 2017	In Progress	Motion to Table	Meeting to be held June	Opuate 40	Opudic Q+	Oracis	Oracis	Dute	\$ 414	Duuget.	Torcous
	01-112-360-71718	\$ 50,000	Sandra		March/April	December	Obtained Proposal from Watson	3						•		†
	01-112-360-71719	\$ 7.000	Sandra		On hold	On hold	Considering postponing to 2018									†
	01-112-360-71720	\$ 5,000	Peggy		May-1	7 Sep-	-17 Waiting to hire HR Manager									1
GEN ADMIN - Union Pay Equity Full Review (\$10,000 paid by		\$ 5,000	Peggy		May-1	7 Sep-	-17 Waiting to hire HR Manager									1
	01-112-360-71743	\$ 65,000	Peggy		Jan 10 2017	Dec	-17 Discussions									
IT - Licensing for new hires	01-114-360-71663	\$ 3,000	Tony		Jan 10 2017	Jan 20 2017	completed							\$ 2,595		
IT - Laptop - Fire Part Time	01-114-360-71701	\$ 2,100	Tony		preapproved	Dec 20 2016	completed					coded to	1525	\$ 1,323		
IT - Workstation - PW/Env Service Supervisor	01-114-360-71702	\$ 950	Tony		preapproved	Dec 20 2016	completed					coded to	854	\$ 854		
IT - Municipal Phone System Replacement	01-114-360-71703	\$ 34,000	Tony		March 1 2017	April 1 2017	completed							\$ 2,841		
IT - New Server VMWARE Host and back up licence	01-114-360-71704	\$ 14,000	Tony		Feb 1 2017	Feb 28 2017	completed						13809	\$ 12,810		
IT - Citrix/Terminal server transition	01-114-360-71705	\$ 11,300	Tony		Feb 15 2017	June 30 2017	in progress	testing currently underway,					8237	\$ 8,267		
IT - Network Assessment	01-114-360-71706	\$ 12,000	Tony		June 21 2017	'	Awarded	in progress, internal								
IT - Large Format plotter	01-114-360-71707	\$ 11,000	Tony		Jan 10 2017	Feb 1 2017	completed							\$ 10,413		
	01-114-360-71708	\$ 5,200	Tony		May 15 2017	?	no update	waiting on tower status								
IT - Workstation - Computer Technician	01-114-360-71709	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853		
IT - Workstation - GIS Technician	01-114-360-71710	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 1,280		
	01-114-360-71711	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853		
	01-114-360-71712	\$ 9,000	Tony		April 1 2017	?	Consultation Mtg Held with Staff	completed go live date						\$ 8,828		
IT - Workstation - Manager M.S.	01-114-360-71713	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853		
IT - Workstation - Laserfiche Scanning	01-114-360-71714	\$ 1,500	Tony		Feb 1 2017	March 9 2017	completed							\$ 1,295		
IT - Records Retention System - TOMRMS plus integration	01-114-360-71715	\$ 10,000	Tony		March 1 2017	?	training completed May 11	waiting on Thinkdox					7530	\$ 8,111		
IT - Adobe Professional Licenses (3 + 1 laserfiche licences)	01-114-360-71716	\$ 2,200	Tony		Jan 10 2017	Feb 28 2017	completed							\$ 2,059		
	01-114-360-71717	\$ 40,000	Tony		March 3 2017	December 10 2017	RFP posted	Awarded								
FIRE - Traffic Pre-Emption Installation	01-121-360-71616	\$ 12,000	Chuck		In Progress	June 30 2017	Installation Stalled	Sourcing new installer								
FIRE - Aerial Truck (assumes used truck)	01-121-360-71722	\$ 450,000	Chuck		In Progress	June 30 2017	Arrived	preparing to put in service						\$ 436,086		
	01-121-360-71723	\$ 8,500	Chuck		##########	#######################################								\$ 8,488		
	01-130-360-71339	\$ 700,000	Andrew		May 29th	September	Tendered	Under Construction						\$ 16,547	Under	
PW - CWATS Kings13B (Phase 2 of 3)	01-130-360-71542	\$ 361,144	Andrew		July	September	Pre-Tender	Pending start of							On	
MS - Lakeview Ave Completion	01-130-360-71545	\$ 100.000	Andrew		May/June	June/July	Pre-Design	Construction In Progress						\$ 8,779	On	
	01-130-360-71545	\$ 4.072.005	Andrew		TBD	TBD	Engineering	Engineering				1		\$ 320.549	OII	+
	01-130-360-71547	\$ 4,072,005	Andrew		June	July	Tendered	Under Construction				1		¥ 0=0,0.0	On	+
	01-130-360-71616	\$ 314,005	Allulew		Julie	July	rendered	Orider Construction				1		\$ 593	OII	+
	01-130-360-71021	\$ 820.000	Andrew		April/May	June/July	Construction	Under Construction				1		\$ 338.708	On	+
	01-130-360-71724	\$ 1.496.000	Andrew		August	December	Engineering	Pre-Tender Engineering						\$ 8.740		+
	01-130-360-71744	\$ 33,000	Andrew		2018	2018	Engineering	Engineering							On	+
	01-130-360-71745	\$ 57.000	Andrew		2018	2018	Engineering	Engineering							On	+
	01-130-360-71747	\$ 57,000	Andrew		TBD	TBD	TBD	Pending			 	1		\$ 2.544	•	1
	01-130-360-71747	\$ 48,000	Andrew		In progress		-17 Tender	Delivered			 	1		\$ 37.217	On	1
	01-130-360-71749	\$ 170,000	Andrew		In progress	.,	-17 Tender	Pending			 	1			Over	1
	01-130-360-71749	\$ 60.500	Andrew		June/July	July/August	Pending	Pending			 	1				1
	01-130-360-71751	\$ 124,400	Andrew		June	August/ September		Awarded / Sept Start			1	1				1
	01-151-360-71725	\$ 5.000	Andrew			-g Soptombol	Spring/Summer	Summer			1	1				1
	01-170-360-71628	\$ 8,000	Tim		June	June	Awarded	In Progress			1	1		\$ 3,285		1
ARENA - tighten roof bracing to original condition per	01-170-360-71028	\$ 4,500	Tim		May	May	Awarded	Complete			1	1		,		1
engineers report	01 170-300-71720	- ,300				,										
	01-170-360-71727	\$ 105,000	Tim		In progress	October	Design Stage	Searching for used unit			1	1				†
	01-170-360-71727	\$ 16,000	Tim		In progress	August	Preparing RFP	Complete			1	1		\$ 14,861		†
order - must be completed in 2017	0000 / 1/20	10,000			.5]	. ,	' ' ' ' '								
	01-170-360-71729	\$ 27.000	Tim		In progress	December	Awarded	In Progress			1	1		\$ 15,858		1
	01-170-360-71729	\$ 3,500	Tim		p g 50		No update	No progress as of yet			1	1				1
PARKS - Mettawas Development Phase 1	01-171-360-71154	\$ 20,000	Andrew		1	June	90% Complete	95% Complete			1	1		\$ 9,276	On	1
	01-171-360-71134	\$ 25,000	Tim		In progress	Sept / Oct	Pre-Design	Pending			1	1		., -		1
	01-171-360-71436	\$ 40,000	Tim		1 .5		On Hold	On Hold			1	1				t
	01-171-360-71440	\$ 143,750	Sandra		Completed	Jan-	-17 Completed				1	1		\$ 143,750		†
	01-171-360-71564	\$ 15,000	Andrew		In progress	July / Aug	Pending ERCA	Pending ERCA			l	t				

7/18/2017 1

Project Description	Account	Budget Total	Staff Contact	Approved Budget Adjustment	Estimated	Estimated End Date	ET STATUS LOG Status Update - Q1	Status Update - Q2	Status	Status Update - Q4	Change Orders	Amount of Change Orders	Forecasted Spent to Date	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budge Variand (Based of
	01-171-360-71639	\$ -	Otali Contact	Aujustinent	Otal t Date	Estimated End Date	Design Stage	Otatus Opuate Q2	Opadic 45	Opuate Q+	Orders	Oracis	Dute	\$ 619	Duuget.	Torcoust
	01-171-360-71645	\$ 30,000	Tim				Master Plan to be implemented	RFP out for master plan								-
	01-171-360-71732	\$ 50,000	Tim		In progress	August	Pre-Tender	Awarding project soon								†
PARKS - Cottam Rotary Park upgrades pending transfer (risk		\$ 10,000	Tim		1 .3		Pending	In progress								†
	01-171-360-71735	\$ 55,000	Tim		In progress	August	Pre-Tender	Awarding project soon								
	01-171-360-71736	\$ 10,000	Tim		In progress	August	Pre-Tender	In progress								1
	01-171-360-71737	\$ 5.000	Tim		In progress	May	In progress	Nearing Completion						\$ 198		
	01-171-360-71752	\$ 6,000	Tim		1		Health Unit presentation rec'd by council	Funding not required			1					†
PARKS - Replace - 2001 F-550 s/a dump	01-171-360-71753	\$ 70,000	Tim		In progress	.,	Tender	Awarded / Pending Delivery								
PARKS - Replace - 2005 Chev C5500 3 ton s/a dump	01-171-360-71754	\$ 75,000	Tim		In progress		Tender	Awarded / Pending								
PARKS - Timbercreek Parkland Purchase	01-171-360-71760	\$ -			Complete	Mar-17	Phase 1 Purchase Complete							\$ 30,150		
FOL - Decorations downtown - to replace snowflakes (Phase	01-172-360-71738	\$ 20,000				September	No progress as of yet	No progress as of yet								
RECREATION / PLAN - Sound System	01-175-360-71739	\$ 2,000	Maggie/Robert													
FAC - Grovedale Design and Input	01-178-360-71630	\$ 640,000	Tim/Maggie				Public Consultations Held	RFP Awarded								
FAC - Rooftop Unit (Mad Science/Library Bldg)	01-178-360-71731	\$ 6,000	Tim		In progress	June	Quoting	Complete						\$ 8,027		
FAC - AED for Carnegie	01-178-360-71733	\$ 2,000	Tim		In progress	May	Quoting	Complete						\$ 1,985		
FAC - 94 Division St S Demolition	01-178-360-71740	\$ 20,000	Tim		In progress	May/June	Pending	Complete						\$ 7,487	On	
PLAN - Cottam CIP	01-180-360-71741	\$ 5,000	Robert		in progress	December	pending	Draft CIP Complete,								
PLAN - Official Plan 5 year Review (Year 1 of 2)	01-180-360-71742	\$ 75,000	Robert		in progress	Mar/Apr 18	pending	RFP - Complete & online						\$ 3,043		
	01-181-360-71644	\$ -												\$ 8,039		
W - Ruthven Industrial Park Oversizing within Dev	02-201-360-71448	\$ 100,000	Andrew		In progress	Jun-17	In progress	Complete							On	
W - Waterline Looping Cedar Island (2 Canal Crossings)	02-201-360-71649	\$ 75,000	Andrew		TBD		Pending	Pending								
W - Source Water Protection (Year 2 of 3)	02-201-360-71651	\$ 18,000	Andrew		In progress		In progress	In progress								
W - Park St Reconstruction (Water)	02-201-360-71744	\$ 704,000	Andrew		August	Nov-17	Engineering	Pre-Tender Engineering								
W - Replace - 2009 Ford Ranger	02-201-360-71755	\$ 62,000	Andrew		In progress	- 7	Tender	Awarded / Pending						\$ 1,032	On	
W - Water Rate Study / Financial Plan	02-201-360-71756	\$ 25,000	Andrew		TBD		Pending discussion with C.N. Watson	Pending								
	02-242-360-71357	\$ 65,000	Andrew		TBD	Dec-17	Pending	Pending RFP Development						\$ -		
KLW - OCWA - LSW Treatment Plant Capital	02-242-360-71757	\$ 182,000	Andrew		In progress		In progress	In progress CWWF						\$ 31,016	On	
KLW - OCWA - Kingsville Lagoons Capital	02-242-360-71758	\$ 78,000	Andrew		In progress	Dec-17	In progress	In progress CWWF							On	
	02-242-360-71359	\$ -												\$ 5,878		
KLW - Fuel System Upgrades	02-242-360-71659													\$ (570)		
COT - OCWA - Cottam Lagoons Capital	02-243-360-71759	\$ 53,000	Andrew		In progress	Dec-17	In progress	In progress CWWF							On	
Total		\$ 11.978.454			1		1				 			\$ 1.525.831	1	+-

2

7/18/2017