

12 October 2017 File No.: 16-519

Mr. Andrew Plancke
Director of Municipal Services
The Corporation of the Town of Kingsville
2021 Division Road North
Kingsville, Ontario
N9Y 2Y9

Attn: Mr. Andrew Plancke, C.E.T.

Re: Millbrook Subdivision

Stage 2 Phase 2
Town of Kingsville

Dear Andrew:

Further to our pre-maintenance inspection of 15 June 2017 (attached) we have confirmed that excepting items 2 and 6, all deficiencies have been corrected.

Considering the deficiencies are minor, we therefore recommend that Millbrook Subdivision Stage 2 Phase 2 be placed on one year maintenance and that building permits be made available.

Yours Truly, RC Spencer Associates Inc.

Bruce Ropat

Senior Manager/Associate

cc:

Gudrin Beggs Josh Burns



## Pre-Maintenance Period Inspection Minutes Project Name: Millbrook Subdivision Stage 2 – Phase 2

Date:

15 June 2017

Time:

1:30 p.m.

Place:

On-Site 16-519

Present:

Project No.:

Andrew Plancke

Shaun Martinho

Town of Kingsville

Andy Coghill

Town of Kingsville

Andy Cognill

Amico Infrastructures

Zac Santos

Amico Infrastructures

Don Lépine

RC Spencer Associates Inc.

## <u>Item</u>

## **Action By**

1.	Parge the outside of the manhole covers:	
	i) Storm Manhole 4, 5, 10, 8A and Catchbasin Manhole 12	Amico
	ii) Sanitary Manhole C, D, E, K, & J	
2.	Storm Manhole 12 to be a Catchbasin Manhole	Amico
3.	Clean up intersection of Hazel/Woodland (west) from dirt and mud	Amico
4.	Debris to be removed from bottom of catchbasin (fronting Lots No. 18,	
	24, 73 and 79). Other catchbasins to be cleaned and remove debris as required.	Amico
5.	Storm Manhole 8A, bottom of manhole to be cleaned out.	Amico
6.	The Tracer wine of the control of th	
ο.	The Tracer wire of the watermain to be inspected by the Town.	Town

Note: The foregoing represents the writer's understanding of the major items of discussion and the decisions reached and/ or future actions required. If the above does not accurately represent the understanding of all parties attending, please notify the undersigned within 48 hours of receiving these minutes at (519) 946-1134.

Minutes prepared by, RC Spencer Associates Inc., Don Lépine, Inspector

Distribution

All Present

**Bruce Ropat** 

RC Spencer Associates Inc. Consulting Engineers Windsor, Ontario

File No.:

16-519

Date:

15 June 2017