						2017 CAPIT	AL BUDGET STATUS LOG									
Project Description	Account	Budget Total	Staff Contact	Approved Budget Adjustment	Estimated Start Date	Estimated End Date	Status Update - Q1	Status Update - Q2	Status Update - Q3	Status Update - Q4	Change Orders	Amount of Change Orders	Forecasted Spent to Date	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budge Variand (Based Forecast
GEN ADMIN - Strategic Plan Completion	01-112-360-71505	\$ 3,500	Peggy			In Progress	Motion to Table	Meeting to be held June 27, 2017	Completed					\$ 900		1
GEN ADMIN - DC Study Update	01-112-360-71718	\$ 50,000	Sandra		March/April	December	Obtained Proposal from Watson	In progress	In Progress					\$ 6,086	Yes	
GEN ADMIN - Diamond Enhancements (Phase 1 of 3)	01-112-360-71719	\$ 7,000	Sandra		On hold	On hold	Considering postponing to 2018	Will be postponed to 2018	N/A	N/A						
GEN ADMIN - Non Union Pay Equity Mtce Review	01-112-360-71720	\$ 5,000	Jen Galea		May-17	7 Sep-17	Waiting to hire HR Manager	Waiting to hire HR Manager	In Progress							
GEN ADMIN - Union Pay Equity Full Review (\$10,000 paid	01-112-360-71721	\$ 5,000	Jen Galea		May-17		Waiting to hire HR Manager	Waiting to hire HR Manager	Nov-28							
GEN ADMIN - Physician Recruitment	01-112-360-71743		Peggy		Jan 10 2017		Discussions									
IT - Licensing for new hires	01-114-360-71663		Tony		Jan 10 2017	Jan 20 2017	completed	completed	N/A					\$ 2,595		
IT - Laptop - Fire Part Time	01-114-360-71701	\$ 2,100	Tony		preapproved	Dec 20 2016	completed	completed	N/A			coded to	1525	\$ 1,323		
IT - Workstation - PW/Env Service Supervisor	01-114-360-71702		Tony		preapproved	Dec 20 2016	completed	completed	N/A			coded to	854			
IT - Municipal Phone System Replacement	01-114-360-71703	\$ 34,000	Tony		March 1 2017		completed	completed	N/A					\$ 5,682		
IT - New Server VMWARE Host and back up licence	01-114-360-71704	\$ 14,000	Tony		Feb 1 2017	Feb 28 2017	completed	completed	N/A				13809	\$ 12,810		
IT - Citrix/Terminal server transition	01-114-360-71705	\$ 11,300	Tony		Feb 15 2017	June 30 2017	in progress	testing currently underway, thin client users	Completed				10811	\$ 10,811		
IT - Network Assessment	01-114-360-71706	\$ 12,000	Tony		June 21 2017		Awarded	in progress, internal completed, external	Completed				11989	\$ 11,989		
IT - Large Format plotter	01-114-360-71707		Tony		Jan 10 2017	Feb 1 2017	completed	completed	N/A					\$ 10,413		
IT - Radio upgrade - Fire hall	01-114-360-71708		Tony		May 15 2017	?	no update	waiting on tower status - tentative August	Completed					\$ 4,980		1
IT - Workstation - Computer Technician	01-114-360-71709		Tony		Feb 1 2017	March 9 2017	completed	completed	N/A					\$ 853		L
IT - Workstation - GIS Technician	01-114-360-71710		Tony		Feb 1 2017	March 9 2017	completed	completed	N/A					\$ 1,280		
IT - Workstation - Planner	01-114-360-71711		Tony		Feb 1 2017	March 9 2017	completed	completed	N/A					\$ 853		1
IT - Everbridge Notification System	01-114-360-71712		Tony		April 1 2017	?	Consultation Mtg Held with Staff	completed go live date June 14 2017	Completed				8955	\$ 8,955		
IT - Workstation - Manager M.S.	01-114-360-71713		Tony		Feb 1 2017	March 9 2017	completed	completed	N/A					\$ 853		
IT - Workstation - Laserfiche Scanning	01-114-360-71714	\$ 1,500	Tony		Feb 1 2017	March 9 2017	completed	completed	N/A					\$ 1,295		
IT - Records Retention System - TOMRMS plus integration	01-114-360-71715	\$ 10,000	Tony		March 1 2017	?	training completed May 11	waiting on Thinkdox	data migration in	IT completed			7530	\$ 8,111		
IT - Adobe Professional Licenses (3 + 1 laserfiche licences)	01-114-360-71716	\$ 2,200	Tony		Jan 10 2017	Feb 28 2017	completed	completed	N/A					\$ 2,059		
IT - Website Replacement (kingsville.ca, FOL, Mig Fest	01-114-360-71717	\$ 40,000	Tony			December 10 2017	RFP posted	Awarded, design in progress	In Progress/ongoing					\$ 19,689		
FIRE - Traffic Pre-Emption Installation	01-121-360-71616	\$ 12,000	Chuck		In Progress	June 30 2017	Installation Stalled	waiting for installation	awaiting installation							
FIRE - Aerial Truck (assumes used truck)	01-121-360-71722	\$ 450,000	Chuck		In Progress	June 30 2017	Arrived	complete	N/A					\$ 443,448		
FIRE - Extractor Washing Machine	01-121-360-71723		Chuck		July-10-17	July-10-17	Completed	completed	N/A					\$ 8,488		
PW - Road 2 W Bridge #28 over Wigle Creek	01-130-360-71339	\$ 700,000	Andrew		May 29th	September	Tendered	Under Construction	Substantially					\$ 71,846	Under	
PW - Murray / Wigle Ave Storm Project	01-130-360-71450		Andrew						Complete					\$ 15,000	Over	
PW - CWATS Kings13B (Phase 2 of 3)	01-130-360-71542	\$ 361,144	Andrew		July	September	Pre-Tender	Pending start of Construction	Construction Start 09/18					\$ 30,524	On	
MS - Lakeview Ave Completion	01-130-360-71545	\$ 100,000	Andrew		May/June	June/July	Pre-Design	In Progress	Nearing Completion					\$ 18,226	On	
PW - Esseltine Drain	01-130-360-71547	\$ 4,072,005	Andrew		TBD	TBD	Engineering	Engineering	Final Desgin					\$ 326,601		
PW - CWATS Kings9 (OMCIP Phase 2 of 2)	01-130-360-71618	\$ 314,605	Andrew		June	July	Tendered	Under Construction	Completed						On	
PW - Cottam Storm - Klundert SWM pond	01-130-360-71621													\$ 593		
PW - Road Programs (See Appendix D)	01-130-360-71724	\$ 820,000	Andrew	_	April/May August	June/July December	Construction Engineering	Under Construction Pre-Tender Engineering	Rural Roads Complete Construction			-		\$ 749,983 \$ 52,403	On	
MS - Park Street Reconstruction (PW)	01-130-360-71744	\$ 1,496,000	Andrew		, lugust	2 SOUTHER	- ignooning	. to render Engineering	Started			1		÷ 02,403		1
PW - Bridge #014 - Road 10 over Paterson Drain -	01-130-360-71745	\$ 33,000	Andrew		2018	2018	Engineering	Engineering	Engineering Design						On	
PW - Bridge #030 - Road 5 W over West Townline Drain -	01-130-360-71746	\$ 57,000	Andrew		2018	2018	Engineering	Engineering	Engineering Design						On	
PW - Development Contribution School Property	01-130-360-71747	\$ -	Andrew		TBD	TBD	TBD	Pending	Pending					\$ 2,544		1
PW - Replace - 2006 F-150	01-130-360-71748	\$ 48,000	Andrew		In progress	May-17		Delivered	Complete					\$ 39,344	On	
PW - Replace - 2006 Sterling 10 ton s/a w/ plow & dump	01-130-360-71749	\$ 170,000	Andrew		In progress	May-17	Tender	Pending	November Delivery						Over	
PW - Land Acquisition (including legal costs) Jasperson	01-130-360-71750	\$ 60,500	Andrew		June/July	July/August	Pending	Pending	Pending C.A.O.							
PW - Sidewalk Program (See Appendix D)	01-130-360-71751	\$ 124,400	Andrew		June	August/ September	Tendered	Awarded / Sept Start	Start 10/2017							
CEM - Greenhill Guard House Improvements	01-151-360-71725		Andrew				Spring/Summer	Summer	In Progress							
ARENA - Roof maintenance	01-170-360-71628	\$ 8,000	Tim		June	June	Awarded	In Progress	50% Complete							
ARENA - tighten roof bracing to original condition per engineers report	01-170-360-71726	\$ 4,500	Tim		May	Мау	Awarded	Complete	Complete Q2					\$ 3,285		
ARENA - Generator	01-170-360-71727	\$ 105,000	Tim		In progress	October	Design Stage	Searching for used unit	Engineering Design Prequalification of unit							
ARENA - New suction lines in compressor room - TSSA order - must be completed in 2017	01-170-360-71728	\$ 16,000	Tim		In progress	August	Preparing RFP	Complete	N/A					\$ 14,861		
ARENA - Renteknik energy study	01-170-360-71729	\$ 27,000	Tim		In progress	December	Awarded	In Progress	In Progress					\$ 18,883		
ARENA - User Group/PRAC request - 8 wall mounted seats	01-170-360-71730	\$ 3,500	Tim				No update	No progress as of yet	Budget for 2018							
PARKS - Mettawas Development Phase 1	01-171-360-71154	\$ 20.000	Andrew			June	90% Complete	95% Complete	95% Complete					\$ 24,604	On	1

Project Description	Account	Budget Total	Staff Contact	Approved Budget Adjustment	Estimated Start Date	Estimated End Date	Status Update - Q1	Status Update - Q2	Status Update - Q3	Status Update - Q4	Change Orders	Amount of Change Orders	Forecasted Spent to Date	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budget Varianc (Based o Forecaste
PARKS - Lakeside Park Box Culvert/Bridge	01-171-360-71428	\$ 25,000	Tim		In progress	Sept / Oct	Pre-Design	Pending	Engineering Design	• • • • • • • • •				, , ,	On	
PARKS - Plavaround Equipment Ruthven	01-171-360-71436	\$ 40.000	Tim			-	On Hold	On Hold	On Hold							
PARKS - Final payment Kings Landing	01-171-360-71440	\$ 143,750	Sandra	-	Completed	Jan-17	Completed	Complete	N/A					\$ 143,750		
PARKS - 1251 Heritage shoreline improvements	01-171-360-71564	\$ 15,000	Andrew		In progress	July / Aug	Pending ERCA	Pending ERCA	Pending ERCA					,		-
PARKS - Bernath Gardens Parkland Dev.	01-171-360-71639	\$ -	Tim		1 . 5		Design Stage	Design Stage	Design Stage					\$ 619		-
PARKS - Lions Park Drainage	01-171-360-71645	\$ 30.000	Tim				Master Plan to be implemented	RFP out for master plan	Design Stage							<u> </u>
PARKS - Coghill Park Playground equipment	01-171-360-71732	\$ 50,000	Tim		In progress	August	Pre-Tender	Awarding project soon	Installing now					\$ 430		-
PARKS - Cottam Rotary Park upgrades pending transfer (ri		\$ 10,000	Tim		p g		Pending	In progress	Complete					\$ 8.880		-
PARKS - Timbercreek playground equipment	01-171-360-71735	\$ 55,000	Tim	1	In progress	August	Pre-Tender	Awarding project soon	Installing now	1				,		<u> </u>
PARKS - Timberlake Park Development - site amenities	01-171-360-71736	\$ 10,000	Tim	1	In progress	August	Pre-Tender	In progress	Installing now	1	1					1
PARKS - Recreational bocce court on arena grounds	01-171-360-71737	\$ 5,000	Tim	1	In progress	May	In progress	Nearing Completion	Complete	1				\$ 3.678	Under	<u> </u>
PARKS - Additional beach water testing	01-171-360-71752	\$ 6,000	Tim	1	rg		Health Unit presentation rec'd by council	Funding not required	Not required	1	1			,,,,,,,		1
PARKS - Replace - 2001 F-550 s/a dump	01-171-360-71753	\$ 70,000	Tim		In progress	May-1	Tender	Awarded / Pending Delivery	Complete					\$ 65,194	Under	1
PARKS - Replace - 2005 Chev C5500 3 ton s/a dump	01-171-360-71754	\$ 75.000	Tim		In progress		'Tender	Awarded / Pending Delivery	Complete						Under	-
PARKS - Timbercreek Parkland Purchase	01-171-360-71760	\$ -	Tim		Complete		Phase 1 Purchase Complete	No further purchases expected in 2017	N/A					\$ 30,150		<u> </u>
PARKS - War Memorial Tree Carving	01-171-360-71761	Ŷ	Tim						In Progress					\$ 788		<u> </u>
FOL - Decorations downtown - to replace snowflakes (Phas		\$ 20.000	Tim			September	No progress as of yet	No progress as of yet	In Progress					•	On	+
RECREATION / PLAN - Sound System	01-175-360-71739	\$ 2,000	Maggie/Robert				No progress as of vet	No progress as of vet	complete					\$ 1.801		1
FAC - Grovedale Design and Input	01-178-360-71630	\$ 640,000	Tim/Maggie				Public Consultations Held	RFP Awarded	Design Stage					\$ 13.931		<u> </u>
FAC - Rooftop Unit (Mad Science/Library Bldg)	01-178-360-71731	\$ 6.000	Tim		In progress	June	Quoting	Complete	Complete					\$ 8,027	Over	-
FAC - AED for Carnegie	01-178-360-71733	\$ 2,000	Tim		In progress	Mav	Quoting	Complete	Complete					\$ 1.985	On	
FAC - 94 Division St S Demolition	01-178-360-71740	\$ 20.000	Tim		In progress	Mav/June	Pending	Complete	Complete					\$ 7.487	On	
PLAN - Cottam CIP	01-180-360-71741	\$ 5.000	Robert		in progress	December	pending	Draft CIP Complete, Finance options pending	CIP					\$ 2.852	-	1
PLAN - Official Plan 5 year Review (Year 1 of 2)	01-180-360-71742	\$ 75,000	Robert		in progress	Mar/Apr 18	pending	RFP - Complete & online	In Progress RFP					\$ 3.043		1
BIA - Town Clock	01-181-360-71644	\$ -	Karen/Andrew		1 .3		1	Engraved plagues for base now complete	Project Complete					\$ 8.039		-
W - Ruthven Industrial Park Oversizing within Dev	02-201-360-71448	\$ 100.000	Andrew		In progress	Jun-1	In progress	Complete	Waiting on invoice					\$ 487	On	1
W - Waterline Looping Cedar Island (2 Canal Crossings)	02-201-360-71649	\$ 75.000	Andrew		твр		Pending	Pending	On Hold							+
W - Source Water Protection (Year 2 of 3)	02-201-360-71651	\$ 18,000	Andrew		In progress		In progress	In progress	In progress						On	1
W - Park St Reconstruction (Water)	02-201-360-71744	\$ 704,000	Andrew		August		Engineering	Pre-Tender Engineering	Under Construction						On	1
W - Replace - 2009 Ford Ranger	02-201-360-71755	\$ 62.000	Andrew		In progress		Tender	Awarded / Pending Delivery	Complete					\$ 58.576	On	1
W - Water Rate Study / Financial Plan	02-201-360-71756	\$ 25,000	Andrew		TBD	Dec-1	Pending discussion with C.N. Watson	Pending	Pending					,	-	1
KLW - Sanitary Master Plan w / Flow Monitoring	02-242-360-71357	\$ 65.000	Andrew		TBD		Pending	Pending RFP Development	Deferred to 2018					s -		-
KLW - OCWA - LSW Treatment Plant Capital	02-242-360-71757	\$ 182,000	Andrew		In progress		In progress	In progress CWWF Approval	In Progress				1 1	\$ 31,016	On	<u> </u>
KLW - OCWA - Kingsville Lagoons Capital	02-242-360-71758	\$ 78,000	Andrew		In progress		In progress	In progress CWWF Approval	In Progress						On	<u> </u>
KLW - Peterson Sanitary Sewer	02-242-360-71359	\$ -	Andrew		Complete	1	Complete	Complete	Complete	İ				\$ 5,878	Over	58
KLW - Fuel System Upgrades	02-242-360-71659	Ŷ	Andrew						In Progress					\$ (570)		<u> </u>
COT - OCWA - Cottam Lagoons Capital	02-243-360-71759	\$ 53,000	Andrew		In progress	Dec-1	In progress	In progress CWWF Approval	In Progress				1		On	<u> </u>
	02 240 000 11100	¢ 00,000			1.5											
					ļ									A a a a a a c :		──
Total		\$ 11,978,454					l	1						\$ 2,394,621		