

2017 CAPITAL BUDGET STATUS LOG																		
	Project Description	Account	Budget Total	Staff Contact	Approved Budget Adjustment	Estimated Start Date	Estimated End Date	Status Update - Q1	Status Update - Q2	Status Update - Q3	Status Update - Q4	Change Orders	Amount of Change Orders	Forecasted Spent to Date	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budget Variance (Based on Forecasted)	
	GEN ADMIN - Strategic Plan Completion	01-112-360-71505	\$ 3,500	Peggy		Jan 10 2017	On Hold	Motion to Table							\$ 314			
	GEN ADMIN - DC Study Update	01-112-360-71718	\$ 50,000	Sandra		March/April	December	Obtained Proposal from Watson										
	GEN ADMIN - Diamond Enhancements (Phase 1 of 3)	01-112-360-71719	\$ 7,000	Sandra		On hold	On hold	Considering postponing to 2018										
	GEN ADMIN - Non Union Pay Equity Mtce Review	01-112-360-71720	\$ 5,000	Peggy		May-17	Sep-17	Waiting to hire HR Manager										
	GEN ADMIN - Union Pay Equity Full Review (\$10,000 paid by	01-112-360-71721	\$ 5,000	Peggy		May-17	Sep-17	Waiting to hire HR Manager										
	GEN ADMIN - Physician Recruitment	01-112-360-71743	\$ 65,000	Peggy		Jan 10 2017	Dec-17	Discussions										
	IT - Licensing for new hires	01-114-360-71663	\$ 3,000	Tony		Jan 10 2017	Jan 20 2017	completed							\$ 2,595			
	IT - Laptop - Fire Part Time	01-114-360-71701	\$ 2,100	Tony		preapproved	Dec 20 2016	completed					coded to	1525	\$ 1,323			
	IT - Workstation - PW/Env Service Supervisor	01-114-360-71702	\$ 950	Tony		preapproved	Dec 20 2016	completed					coded to	854	\$ 854			
	IT - Municipal Phone System Replacement	01-114-360-71703	\$ 34,000	Tony		March 1 2017	?	ordered										
	IT - New Server VMWARE Host and back up licence	01-114-360-71704	\$ 14,000	Tony		Feb 1 2017	Feb 28 2017	completed						13809	\$ 12,810			
	IT - Citrix/Terminal server transition	01-114-360-71705	\$ 11,300	Tony		Feb 15 2017	?	ordered						8237	\$ 4,142			
	IT - Network Assessment	01-114-360-71706	\$ 12,000	Tony		15-May-17	?	Awarded										
	IT - Large Format plotter	01-114-360-71707	\$ 11,000	Tony		Jan 10 2017	Feb 1 2017	completed							\$ 10,413			
	IT - Radio upgrade - Fire hall	01-114-360-71708	\$ 5,200	Tony		May 15 2017	?	no update										
	IT - Workstation - Computer Technician	01-114-360-71709	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853			
	IT - Workstation - GIS Technician	01-114-360-71710	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 1,280			
	IT - Workstation - Planner	01-114-360-71711	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853			
	IT - Everbridge Notification System	01-114-360-71712	\$ 9,000	Tony		April 1 2017	?	Consultation Mtg Held with Staff										
	IT - Workstation - Manager M.S.	01-114-360-71713	\$ 950	Tony		Feb 1 2017	March 9 2017	completed							\$ 853			
	IT - Workstation - Laserfiche Scanning	01-114-360-71714	\$ 1,500	Tony		Feb 1 2017	March 9 2017	completed							\$ 1,295			
	IT - Records Retention System - TOMRMS plus integration	01-114-360-71715	\$ 10,000	Tony		March 1 2017	?	training 3/15						7530	\$ 7,530			
	IT - Adobe Professional Licenses (3 + 1 laserfiche licences)	01-114-360-71716	\$ 2,200	Tony		Jan 10 2017	Feb 28 2017	completed							\$ 2,059			
	IT - Website Replacement (kingsville.ca, FOL, Mig Fest	01-114-360-71717	\$ 40,000	Tony		March 3 2017	?	RFP posted										
	FIRE - Traffic Pre-Emption Installation	01-121-360-71616	\$ 12,000	Jeff		In Progress												
	FIRE - Aerial Truck (assumes used truck)	01-121-360-71722	\$ 450,000	Jeff		In Progress		Investigating truck options										
	FIRE - Extractor Washing Machine	01-121-360-71723	\$ 8,500	Jeff														
	PW - Road 2 W Bridge #28 over Wigle Creek	01-130-360-71339	\$ 700,000	Andrew		End of June	Sept / Oct	Tender in progress							\$ 7,602			
	PW - CWATS Kings13B (Phase 2 of 3)	01-130-360-71542	\$ 361,144	Andrew		Mid/Late April	June/July	Tendered										
	MS - Lakeview Ave Completion	01-130-360-71545	\$ 100,000	Andrew		May/June	June/July	Pre-Design							\$ 1,883			
	PW - Esseltine Drain	01-130-360-71547	\$ 4,072,005	Andrew		TBD	TBD	Engineering							\$ 283,519			
	PW - CWATS Kings9 (OMCIP Phase 2 of 2)	01-130-360-71618	\$ 314,605	Andrew		June/July	September/ October	Engineering										
	PW - Road Programs (See Appendix D)	01-130-360-71724	\$ 820,000	Andrew		April/May	June/July	Tendered										
	MS - Park Street Reconstruction (PW)	01-130-360-71744	\$ 1,496,000	Andrew		May/June	November	Engineering										
	PW - Bridge #014 - Road 10 over Paterson Drain -	01-130-360-71745	\$ 33,000	Andrew		2018	2018	Engineering										
	PW - Bridge #030 - Road 5 W over West Townline Drain -	01-130-360-71746	\$ 57,000	Andrew		2018	2018	Engineering										
	PW - Development Contribution School Property	01-130-360-71747	\$ -	Andrew		TBD	TBD	TBD										
	PW - Replace - 2006 F-150	01-130-360-71748	\$ 48,000	Andrew		In progress	May-17	Tender										
	PW - Replace - 2006 Sterling 10 ton s/a w/ plow & dump	01-130-360-71749	\$ 170,000	Andrew		In progress	May-17	Tender										
	PW - Land Acquisition (including legal costs) Jasperson	01-130-360-71750	\$ 60,500	Andrew		June/July	July/August	Pending										
	PW - Sidewalk Program (See Appendix D)	01-130-360-71751	\$ 124,400	Andrew		May/June	August/ September	Pre-Tender										
	CEM - Greenhill Guard House Improvements	01-151-360-71725	\$ 5,000	Andrew				Spring/Summer										
	ARENA - Roof maintenance	01-170-360-71628	\$ 8,000	Tim		June	June	Awarded										
	ARENA - tighten roof bracing to original condition per engineers report	01-170-360-71726	\$ 4,500	Tim		May	May	Awarded										
	ARENA - Generator	01-170-360-71727	\$ 105,000	Tim		In progress	October	Design Stage										
	ARENA - New suction lines in compressor room - TSSA order - must be completed in 2017	01-170-360-71728	\$ 16,000	Tim		In progress	August	Preparing RFP										
	ARENA - Renteknik energy study	01-170-360-71729	\$ 27,000	Tim		In progress	December	Awarded							\$ 15,858			
	ARENA - User Group/PRAC request - 8 wall mounted seats	01-170-360-71730	\$ 3,500	Tim				No update										
	PARKS - Mettawas Development Phase 1	01-171-360-71154	\$ 20,000	Andrew			June	90% Complete										
	PARKS - Lakeside Park Box Culvert/Bridge	01-171-360-71428	\$ 25,000	Tim		In progress	Sept / Oct	Pre-Design										
	PARKS - Playground Equipment Ruthven	01-171-360-71436	\$ 40,000	Tim				On Hold										
	PARKS - Final payment Kings Landing	01-171-360-71440	\$ 143,750	Sandra		Completed	Jan-17	Completed							\$ 143,750			
	PARKS - 1251 Heritage shoreline improvements	01-171-360-71564	\$ 15,000	Andrew		In progress	July / Aug	Waiting on ERCA										

