

2018 CAPITAL BUDGET STATUS LOG											
	Project Description	Account	Budget Total	Staff Responsible	Estimated Start Date	Estimated End Date	Status Update - Q1	Status Update - Q2	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budget Variance (Based on Forecasted)
	GA - Development Charge Study (Completion)	01-112-360-71718	\$ 15,000	Ryan	2017 C.O.	February	completed	completed	\$ 2,493	Under	\$ (12,507)
	GA - Non-Union Pay Equity Review	01-112-360-71720	\$ 5,000	Jen G.	January	September	in progress	in progress	\$ 1,399	On	
	GA - Union Pay Equity Review	01-112-360-71721	\$ 15,000	Jen G.	February	September	in progress	in progress	\$ 5,515	On	
	GA - Employee Future Benefit Valuation	01-112-360-71801	\$ 7,500	Ryan	January	April	in progress	completed	\$ 7,632	On	\$ 132
	IT - Municipal Phone Replacements (Yr 2 of 3)	01-114-360-71703	\$ 11,333	Tony		April 2019 last	completed	completed	\$ 6,629	On	
	IT - Adode Professional - 5 license	01-114-360-71802	\$ 2,150	Tony			in progress	completed	\$ 2,166	On	\$ 16
	IT - Battery replacement - Server room UPS	01-114-360-71803	\$ 5,500	Tony		early June	scheduled June 4	completed		On	
	IT - Laptop - CAO	01-114-360-71804	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 1,916	On	\$ (484)
	IT - Laptop - Deputy Treasurer	01-114-360-71805	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 1,730	On	\$ (670)
	IT - Laptop - Facilities Manager	01-114-360-71806	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 2,020	On	\$ (380)
	IT - Laptop - Manager of PW	01-114-360-71807	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 1,730	On	\$ (670)
	IT - Laptop - Mayor	01-114-360-71808	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 1,730	On	\$ (670)
	IT - Laptop - Mgr of Municipal Services	01-114-360-71809	\$ 2,400	Tony		mid to end March	ordered/received	completed	\$ 1,730	On	\$ (670)
	IT - Laptop - Tourism	01-114-360-71810	\$ 2,200	Tony		mid to end March	ordered/received	completed	\$ 2,310	On	\$ 110
	IT - Licensing costs	01-114-360-71811	\$ 3,210	Tony			ordered	completed	\$ 593	On	\$ (2,617)
	IT - Licensing Costs Servers	01-114-360-71812	\$ 4,350	Tony			quote requested	completed		On	
	IT - Mobile Device Management Solution	01-114-360-71813	\$ 15,000	Tony			completed	completed	\$ 14,736	On	\$ (264)
	IT - Replacement Router/Switches	01-114-360-71814	\$ 44,500	Tony			completed	completed	\$ 44,468	On	\$ (32)
	IT - Toughbook Firehall X 2	01-114-360-71815	\$ 5,275	Tony			completed	completed	\$ 5,308	On	\$ 33
	IT - Video Conferencing	01-114-360-71816	\$ 1,500	Tony			completed	completed	\$ 1,038	On	\$ (462)
	IT - Website Enhancements - Everbridge Intergration	01-114-360-71817	\$ 8,000	Tony	March	Q2	in progress	in progress		On	
	IT - Website Enhancements -eCommerce	01-114-360-71818	\$ 6,500	Tony / Ryan	February	Q2	in progress	in progress	\$ 1,526	On	
	IT - Workstation - Arena Counter	01-114-360-71819	\$ 1,350	Tony			ordered/received	completed	\$ 865	On	
	IT - Workstation backup software	01-114-360-71820	\$ 2,750	Tony		June/July	product reviews	completed		On	
	Fire - Thermal Imaging Cameras (2 replacement)	01-121-360-71821	\$ 11,000	Chuck		May		completed	\$ 10,563	On	\$ (437)
	POL - OPP Generator	01-122-360-71822	\$ 70,000	Tim		December	Awaiting quote for	quote received			
	BUILD - Mobile Software Solution (via Cityworks)	01-124-360-71823	\$ 86,000	Peter / Tony		Aug/Sept	meeting ESRI in	in progress		On	
	BUILD - Laptop - Building Department	01-124-360-71824	\$ 2,400	Tony			completed	completed	\$ 1,730		
	PW - CWATS Kings 13B (Phase 3 of 4)	01-130-360-71542	\$ 240,000	Andrew		Summer 2018					
	PW - Lakeview Ave Reconstruction	01-130-360-71545		Andrew			completed	completed	\$ 5,464	Over	\$ 5,464
	PW - Esseltine Drain	01-130-360-71547	\$ 4,072,005	Ken / Andrew		Summer 2019	In progress	Tribunal			
	PW - Park Street Reconstruction	01-130-360-71744	\$ 500,000	Andrew		Summer 2018	In progress	in progress	\$ 407		
	PW - Bridge #014 - Road 10 over Paterson Drain	01-130-360-71745	\$ 387,200	Andrew		Summer 2018	Pending	in progress	\$ 10,629		
	PW - Land Acquisition (Incl legal costs) Jasperson	01-130-360-71750	\$ 60,500	Peggy				in discussions			
	PW - Bridge #018 - Road 11 over Ruscom River (Eng.)	01-130-360-71825	\$ 84,000	Andrew		Dec-18	Pending	In Progress	\$ 1,531		
	PW - Bridge #042 - Maddox Drain Culvert (Eng.)	01-130-360-71826	\$ 30,000	Andrew		Dec-18	Pending				
	PW - Bridge #046 - S. Talbot Rd over Boose Drain -	01-130-360-71827	\$ 82,000	Andrew				In Progress	\$ 998		
	PW - Culvert #503 - McCallum Drive over Mill Creek			Andrew		Dec-18	Pending	In Progress	\$ 6,492		
	Scratch Wigle - Engineering and Construction	01-130-360-71828	\$ 359,000								
	PW - CWATS Kings 13A (Seacliff Dr.: Di Menna Dr. - Greenway)	01-130-360-71829	\$ 237,600	Andrew		Fall 2018	Pending	In Progress			
	PW - CWATS Kings 13B (Phase 4) Seacliff Dr.: Union Ave. - Di Menna Dr.)	01-130-360-71830	\$ 249,426	Andrew		Fall 2018	Pending	In Progress			
	PW - CWATS Kings 8 (County Rd 50: Cedar Beach - County Rd 23)	01-130-360-71831	\$ 270,600	Andrew		Fall 2018	Pending	Pending			
	PW - Fleet Replacement - 2004 Dodge 4x4 Quad Cab	01-130-360-71833	\$ 40,000	Shaun				completed	\$ 38,918	On	
	PW - Fleet Replacement - 2005 GMC C5500 s/a truck	01-130-360-71834	\$ 170,000	Shaun				in progress		Over	
	PW - Fleet Replacement- Salter/plow for 14-05	01-130-360-71835	\$ 35,000	Shaun				completed	\$ 34,135	On	
	PW - Jasperson Traffic Study	01-130-360-71836	\$ 20,000	Peggy			Pending				
	PW - Road Programs (See Appendix D)	01-130-360-71837	\$ 1,007,504	Andrew		Fall 2018	Pending	Pending	\$ 7,850		
	PW - Sidewalk Program (See Appendix D)	01-130-360-71838	\$ 137,975	Andrew		Summer 2018	Pending	in progress			
	MS - Stormwater Master Plan (town-wide)	01-130-360-71839	\$ 75,000	Andrew			Pending				
				Shaun				Scope preparation			
	MS - Road Condition Assessment	01-130-360-71840	\$ 60,000								
	MS - Safe Cycling Initiatives	01-130-360-71868		Andrew				completed	\$ 6,569		
	ARENA - Generator (Installation)	01-170-360-71727	\$ 38,000	Tim			In progress	completed		On	

2018 CAPITAL BUDGET STATUS LOG									
--------------------------------	--	--	--	--	--	--	--	--	--

	Project Description	Account	Budget Total	Staff Responsible	Estimated Start Date	Estimated End Date	Status Update - Q1	Status Update - Q2	Actual Spent to Date (Entered by Finance)	Project Projected to Remain on/under Budget?	Budget Variance (Based on Forecasted)
	ARENA - Ice Edger Replacement	01-170-360-71841	\$ 4,500	Tim			Trials are scheduled	On order		On	
	ARENA - Office Renovations/Furniture for New	01-170-360-71842	\$ 2,000	Tim			On order	completed	\$ 1,767	On	
	PARKS - Mettawas Park - Hydro / Water to Pavilion	01-171-360-71154	\$ 6,000	Tim			In progress	In progress			
	PARKS - Lakeside Park Box Culvert/Bridge	01-171-360-71428	\$ 25,000	Andrew			Pending	Pending			
	PARKS - Shoreline improvements -1251 & 1519 Heritage	01-171-360-71564	\$ 30,000	Andrew		Summer 2018	In progress	Design Complete			
	PARKS - Lions Park - Landscape Architecture	01-171-360-71645	\$ 30,000	Tim			In progress	Report Pending	\$ 4,651		
	PARKS - Lions Park - Site Servicing / Prelim Construction (Phase 1)	01-171-360-71645	\$ 66,500	Tim			Awaiting approval of master plan	Awaiting approval of master plan			
	PARKS - Cottam Rotary Park Upgrades	01-171-360-71734	\$ 15,000	Tim			On order	completed		On	
	PARKS - Playground Equip. - L. Santos	01-171-360-71843	\$ 60,000	Tim			Going to Council	90% Complete			
	PARKS - Playground Equip. & Drainage - Prince Albert	01-171-360-71844	\$ 75,000	Tim			Going to Council in April	To be installed in August	\$ 3,780		
	PARKS - Fleet Addition - Ford F150 1/2 Ton	01-171-360-71845	\$ 35,000	Shaun		Spring 2018	Ordered	completed	\$ 34,356		
	PARKS - Fleet Addition - Ford F150 1/2 Ton	01-171-360-71846	\$ 35,000	Shaun		Spring 2018	Ordered	completed	\$ 34,356		
	PARKS - Fleet Replacement - 2006 Ford F-150 p/u	01-171-360-71847	\$ 35,000	Shaun		Spring 2018	Ordered	completed	\$ 33,704		
	PARKS - Fleet Replacement - 2007 Ford 1/2 Ton	01-171-360-71848	\$ 41,500	Shaun		Spring 2018	Ordered	completed	\$ 41,415		
	PARKS - Mettawas Park - Phase 2- Design and	01-171-360-71849	\$ 110,000	Tim			Waiting to	Report Pending			
	MARINA - Marina Action Plan (Short term goals)	01-173-360-71850	\$ 20,000	Tim			No update	Researching Options			
	REC - Recreation Master plan (review & update)	01-175-360-71851	\$ 70,000	Maggie				In progress			
	REC - Youth Programing Equipment	01-175-360-71852	\$ 12,000	Maggie				Researching Options			
	FAC - Grovedale House - Design and Input	01-178-360-71630	\$ 457,000	Tim			In progress	In progress			
	FAC - Grovedale House - Constnuction	01-178-360-71630	\$ 2,004,656	Tim			In progress	In progress	\$ 797,465	Trending Over	
	FAC - Floor Scrubber	01-178-360-71855	\$ 15,000	Tim			No update	No update			
	FAC - Air Conditioning Units (2) at Arena	01-178-360-71856	\$ 13,000	Tim			Install in progress	completed	\$ 9,955	Under	
	FAC - Ruthven Library Replace Windows	01-178-360-71857	\$ 40,000	Tim			Getting quotes	Install in Aug.	\$ 9,005	On	
	FAC - Kingsville Firehall Asphalt Repair	01-178-360-71858	\$ 12,000	Tim				No update			
	PLAN - Official Plan Review	01-180-360-71742	\$ 75,000	Robert	Dec-17	Dec-18	In progress	In progress	\$ 14,074		
	WAT - Ruthven Industrial Park Oversizing within	02-201-360-71448	\$ 100,000	Andrew			completed	completed	\$ 6,268		
	WAT - Waterline Looping Cedar Island (2 Canal	02-201-360-71649	\$ 75,000	Andrew		Fall 2018	Pending				
	WAT - Source Water Protection (Year 3 of 3)	02-201-360-71651	\$ 18,000	Andrew		Dec-18	In progress	In Progress			
	WAT - Water Rate Study/Financial Plan	02-201-360-71756	\$ 25,000	Andrew / Ryan			Coordinating with UWSS	Coordinating with UWSS			
	WAT - Fleet Replacement - 2004 Ford F-350 Extended	02-201-360-71859	\$ 70,000	Shaun		Summer 2018	Ordered	In Progress		On	
	WAT - Water Distribution Master Plan	02-201-360-71860	\$ 80,000	Andrew			On hold				
	WAT - SW Region Class EA	02-201-360-71861	\$ 150,000	Andrew			On hold				
	WAT - Hydrants - Road 11 W	02-201-360-71862	\$ 35,000	Andrew		Fall 2018	Pending	Contract Awarded			
	WAT - County Rd 18 - Watermain Extension Oversizing	02-201-360-71863	\$ 28,000	Andrew		Spring 2018	In progress	completed			
	KLW - Kville Sanitary Master Plan w/ Flow Monitoring	02-242-360-71357	\$ 65,000	Andrew		Dec-18	Pending	In Progress			
	KLW - Lakeside Park Sanitary (Eng.) - Const. in 2019	02-242-360-71864	\$ 354,000	Andrew		Dec-18	Pending	In Progress			
	KLW - OCWA - LW - Major Capital Maint	02-242-360-71865	\$ 369,500	Andrew		Dec-18	In progress	In progress	\$ 192,914		
	KLW - OCWA - King. Lagoons - Major Capital Maint	02-242-360-71866	\$ 19,000	Andrew		Dec-18	In progress	In progress			
	COT - OCWA - Cottam Lagoons - Major Capital Maint	02-243-360-71867	\$ 68,000	Andrew		Dec-18	In progress	In progress	\$ 48,029		
	Total		\$ 13,241,384						\$1,464,561		